

BID FORM

28' X 68' MODULAR CLASSROOM BUILDING

AT PAYSON CAMPUS

201 N. MUD SPRINGS RD., PAYSON AZ.

1. Snow load per local requirements, center post OK.
2. T-grid ceiling
3. New wall framing.
4. New doors & windows.
5. 1/2" drywall throughout, textured and painted.
6. Electrical; modular to be Single Phase unit connected to new 400 AMP service installed by others, duplex receptacles, 2x4 recessed light fixtures.
7. New ADA restroom.
8. Flooring; 1/8" VCT tile and 4" vinyl base throughout.
9. Plumbing; add (3) European Cultured Marble Black Shampoo Bowls by Marble Products, (1) hand wash sink and (1) self rimming bar sink, water rough in, waste rough in, 50 gallon electric water heater.
10. Mechanical; Wall Mounted, Ducted HVAC Systems.
11. Cabinetry; base cabinets and countertop.
12. Exterior walls to be prepped to receive Cement Stucco by others.
13. Shipping to site.
14. Pad & Pier Above grade set, pressure treated skirting.
15. Connect to utilities, which are to be completed by others.
16. Modular to be used/repurposed and configured per specs.
17. Necessary engineering, permits, submittals and approval.
18. See attached Floor Plan.

LUMP SUM BASE BID WITH APPLICABLE TAXES \$ _____

Submitted by:

Supplier/manufacturer: _____

By: _____ **Date** _____

Title: _____

Address: _____

Telephone: _____ **Fax** _____

Email _____

License No. _____

NOTE: Attach additional pages if required.

