Tommie C. Martin, District I Supervisor
610 E. Highway 260, Payson, AZ 85541
(928) 474-2029 Ext. 7100

Michael M. Pastor, District II Supervisor
1400 E. Ash St. Globe, AZ. 85501
(928) 425-3231 Ext. 8753

Shirley L. Dawson, District III Supervisor
1400 E. Ash St., Globe, AZ 85501
(928)425-3231 Ext. 8511

GILA COUNTY
www.gilacountyaz.gov

Don E. McDaniel Jr.,, County Manager,
Phone (928) 425-3231 Ext.8761

Joseph T. Heatherly, Finance Director
1400 E. Ash St., Globe, AZ 85501
(928)425-3231 Ext. 8743

1400 E. Ash St.
Globe, AZ 85501

AMENDMENT NO. 3

PROFESSIONAL ENGINEERING SERVICES CONTRACT NO. 6510.526.REC04/8-2010
PINE CREEK CANYON ROAD PROJECT

C. L. WILLIAMS CONSULTING, INC.

Effective September 21, 2010, Gila County and C.L. Williams, Inc., entered into a contract whereby C.L. Williams agreed to provide a scope of services related to the final roadway and major drainage improvements for the Pine Creek Canyon Road Project located within the unincorporated area of Gila County known as Pine, Arizona, in the amount of $68,382.

Amendment #1 dated June 28, 2011, extended the term of the contract to July 31, 2012, without a monetary increase. Amendment #2 dated April 4, 2012, increased the contract value by $10,000 for Construction and Post Design during construction services and extended the contract through June 30, 2013.

There have been numerous conflicts with utilities within the project as well as additional assistance needed and provided to the project General Contractor. There is currently $438 remaining on the purchase order from the 2nd amendment; however, that amount will not cover any of the additional time or design amendments moving forward.

Amendment No. 3 to the contract will allow the increase of a not to exceed budgeted amount of $20,000 for potential supplemental professional services during construction that were not included in the original scope of work. The Scope of Work tasks that are anticipated for this amendment that are not included in the original agreement are:

- Supplemental design for site specific conditions necessitated by Construction Activities
- Supplemental Construction Inspection and Administration
- Review of Contractor Material Submittals
- Review of Contractor Requests for Payment
- Response to Contractors and County's requests for information
- On-site inspection of sub surface site conditions revealed during Construction Activities

IN WITNESS WHEREOF, two (2) identical counterparts of amendment #3 to contract 6510.526.REC04/8-2010, each which shall include original signatures and for all proposes be deemed an original thereof, have been duly executed by the parties hereinabove named, on this 4th day of September, 2012.

GILA COUNTY

Tommie C. Martin, Chairman, Board of Supervisors

Date: 9-4-12

ATTEST

Marian Sheppard, Chief Deputy Clerk of the Board

APPROVED AS TO FORM

Bryan Chambers, Chief Deputy County Attorney

C.L. WILLIAMS CONSULTING

Consultant Signature

CHARLES L. WILLIAMS
Print Name

Date: 8-17-12